



SOCIETÀ ITALIANA DI FISICA



SPES project

SPES status

106° CONGRESSO NAZIONALE




Gianfranco Prete

15 settembre 2020

Second
generation
ISOL facility

High intensity → 10^{13} fission/s
High beam purity → HRMS 1/20.000
High beam energy → ALPI linac 10A MeV




Nuclear Physics:

- Study of atomic nuclei produced in the star evolution process (nuclei far from stability)


Applications:

- Production of radioisotopes of medical interest
- Production of neutron beams




SPES infrastructure - layout

- New High power compact CYCLOTRON 70, MeV 750 microA (BEST company)
- New configuration of High power ISOL System 10^{13} fission/s, 8 kW Target ion source
- ALPI superconductive linac (up-graded) for RIB's reacceleration (10 A MeV)



Nuclei produced with SPES



SPES physics


First SPES Physics workshop: 2008

International workshop: 2010, 2014, 2016


One-day workshop:

- 2012, Napoli Transfer reactions,
- 2012, Firenze Coulomb Excitation
- 2013, Milano Collective excitations
- 2013, Catania Iso-spin on reaction mechanism with RIBs
- 2015, Milano Physics with non reaccelerated beams
- 2015, Caserta Nuclear astrophysics
- 2018, Pisa Fundamental symmetries and interactions
- 2019, Ferrara Interdisciplinary activities and applications

Nuclear Physics



Nuclear Astrophysics




47 LOIs submitted to SAC for 89 RIBs
15% with non re-accelerated RIBs
21% with ^{132}Sn







Third International SPES Workshop

10-12 October 2016 INFN Laboratori Nazionali di Legnaro
Europe/Rome timezone


Instrumentation at SPES



*itinerant
european detectors



(ORNL collaboration)




Tape station
(ALTO-INFN-iThembaLabs)




Beam Selectivity with LRMS (1/200)

Path toward beam selectivity: **in-target reaction → ion-source → mass separation**



Beam Selectivity with HRMS (1/20.000)



HRMS High Resolution Mass Separator

Design goal: 1/20.000

- Physical design ready*, integration with beam cooler and beam lines under way
- Preliminary dipole design and feasibility check with potential manufacturer done
- Evolution:
 - Critical Design Review in October 2018
 - Authorization to tender January 2021
 - Commissioning 2023

*Preliminary design in collaboration with LNS, following the design of "modern" mass separators as CARIBU_ANL, DESIR_SPIRAL2, ARIEL_TRIUMF






Table 2: Beam Dynamics Parameters	
Geometric Emittance	2.7 $4\sigma \text{ mm}^* \text{mrad}$
Ion Mass ($q=1$)	132 amu
Beam Energy	260 KeV
RMS Energy Spread	1 eV
RMS Spot size at image	0.3 mm
Maximum X range	440 mm



RFQ beam cooler is necessary to match the entrance beam requirements (under construction with LPC_Caen)




Application: Radioisotopes for medicine

Laramed project

Direct 99mTc cyclotron production



Direct use of the Cyclotron proton beam



- New routes for producing novel radionuclides having potential interest in Nuclear Medicine
- Reaction cross-section measurements
- Radiochemical developments
- Radiopharmaceuticals Labelling


(vedi presentazione Petra Martini)

Theranostic Radionuclides


Therapy
alpha, beta, Auger e-

Diagnostic
gamma or positrons

$^{70}\text{Zn}(p,x)^{67}\text{Cu}$, ^{64}Cu cross sections at 45-70 MeV on composite target



Application: Radioisotopes for medicine



(vedi presentazione Stefano Corradetti)




*INFN PATENT

Application: Neutron facility at SPES

Neutron production by interaction of protons with heavy and light targets


- Fast neutron production: $\sim 6 \cdot 10^{14} \text{ s}^{-1}$
- Neutron flux Φ_n @ 2.5 m: $5 \times 10^8 \text{ n cm}^{-2} \text{ s}^{-1}$

- Continuum spectra: SSE, Single Event Effect study (thick Be-W rotating target)
- Quasi mono-energetic spectra (thin Li target)



Progetto Premiale SPARE:
Space Radiation Shielding

SPES layout and components



RIB reacceleration:

- new RFQ
- ALPI

1/20.000 Mass separator
(Beam Cooler + HRMS)
Elettrostatic beam transport
Charge Breeder (n^+)
1/1000 mass separator

ISOL bunkers
1/200 mass separator
low energy experimental
area


Radioisotopes
production area
(LARAMED)



Cyclotron operation is restarting after the beam lines upgrade (LARAMED and ISOL2). First operation step: proton source and injection (950 microA accelerated at 1 MeV)



Upgrade planning for SPES Cyclotron



Actual Installation:
Cyclotron and BL1, BL2
lines


LARAMED (high power
beam: 30-70 MeV,
10uA): Installation
started in April and
completed in Nov 2019

ISOL 2 beamline
Installation started in
April and completed in
Nov 2019


LARAMED (low power:
30-70 MeV, 100 nA):
beamline BL3c under
design, tender in Sept
2019, installation in
2021

SPES Layout

Phase 2 installation: Charge Breeder and medium resolution mass separator MRMS
ISOL system and production of low energy RIB's (20keV, 1+ charge state)



Installation phase 2B ISOL system




Updated version of ISOL system was developed:

- More radiation hard design (no plastic near to target)
- Fast coupling-decoupling panel board


New Wien Filter magnet:
delivery on September 2020
Quadrupole triplet: ready

ISOL system components

TIS (Target Ion Source)



First electrostatic triplet



Beam Line electrostatic triplet




Electrostatic assembly of WF ready
(used in FE offline)
Magnet under delivery (July 2020)

Wien Filter



1+ beam line: elements



LRMS magnets and Wien Filter under delivery

All components for 1+ beam line installation are available

Electrostatic Dipoles



Support frames




Steerers



Electrostatic Triplets

SPES Layout phase 2A

Charge breeder and MRMS




Charge breeder
and MRMS

- CB, Beam transport components and MRMS installed
- 1+ source under commissioning. CB commissioning will follow.


- Installation 2018
- Commissioning 2019 - 2020

Installation phase 2A: Charge Breeder & n+ beam line

MRMS and HV platform



MRMS: 1/1000
Mass separator





Injection line to RFQ



Installation phase 2A: Charge Breeder & n+ beam line


Installation Status on 15th/10/2018



SPES Layout phase 3B


WP_B8 RFQ, WP_B9 Reaccelerator

RFQ and ALPI re-accelerator



SPES_RFQ (Normal conductive)	6 modules of RFQ in construction. (24 electrodes delivered, 6 tanks delivered)	<ul style="list-style-type: none"> • Construction 2018-20 • Installation 2021-2022
ALPI linac	Beam transport upgrade (new quadrupoles with higher B) Two cryostats to increase beam energy	<ul style="list-style-type: none"> • New Quadrupoles Installation 2017 • 2 low β cryostats reinstalled 2018 • 2 high β Cryostats construction 2021 • Cryostats installation 2022

RFQ & RIB transfer line



- Energy 5.7 → 727.3 keV/A [$\beta=0.0395$] ($A/qv=7$)
- Beam transmission >93% for $A/q=3 \div 7$
- RF power (four vanes) 100 kW ($f=80$ MHz)
for up to 1 mA beam (...future high current stable beams)

- Start of tender for 24 electrodes : dec2015
- Start of electrode production sept 2016
- First set of four electrodes : apr2017
- Completion of all 24 electrodes nov2018
- Start of tender for tank : Jul 2017
- Start of tank production Jun 2018
- Completion of all tanks (2020)
- Assembly and power testing (2021)
- Commissioning (2022)

Ancillaries (power coupler, tuners, dummy and final end plates, etc) as well as Support construction, RF system (incl. Amplifier refurbishment, waveguides etc), Vacuum system, LCS, Cooling system go in parallel.



24 electrodes




6 tanks





ALPI superconducting LINAC

ALPI Upgrades



Low-Beta Resonator Upgrade

N.10 Magnetic Triplets with increased gradient ($20 \rightarrow 30$ T/m)

Relocation of PIAVE QWR Cryostats on ALPI (CR01-CR02)

New high energy cryostats (CR21 and CR22)

New RFQ and injection into ALPI



New triplets installed



CR01-CR02 relocated

Done

Done 2018



Done 2018-19

Bid 360k€ 2020

2021-22



Reacceleration with ALPI superconductive linac




noReaccelerated beam rates: x10 - x50


Courtesy of T. Marchi

SPES beam diagnostics (WP_B1 scientific support)



(about 50 diagnostic boxes are under construction)



SPES Safety and Access Control System




SPES control system




Provides...

EPICS IOC (SW Framework)



- ...is controlled by...
- ...through any kind of interface... (Ethernet, Serial etc.)
- Any kind of HW device...




Low Level RF control
(prototype commisioned)




SPES personnel

2020	TOT	personale Formazione (borse a assegni)	Tempo Determinato (TD)	Tempo Indeterminato (TI)
persone	70	13	15	42
FTE	46,7	12,3	11,7	22,7

FTE SPES 2020



SPES installation phases



Installation phase	Main Tasks
PHASE 0:	Building and Infrastructures
PHASE 1:	CYCLOTRON
PHASE 2A:	CHARGE BREEDER & MRMS installation
PHASE 2B:	ISOL SYSTEM and wien filter
PHASE 2B:	1+ beam line components
PHASE 3A:	1+ beam line up to Charge Breeder
PHASE 3B:	bunchers & RFQ, ALPI upgrade
PHASE 3A:	BEAM COOLER & HRMS



Conclusions



- **SPES is in the installation phase**
- **In 2022 radioactive beams with no-reacceleration is expected to be commissioned**
- **Commissioning of Charge Breeder and MRMS will be completed by 2021**
- **Reacceleration using RFQ and ALPI will follow to reach 10-11 MeV/n**

Thank you for attention